

Project Overview

Edgewood Elementary

ARCHITECT: Goodwyn Mills & Cawood (GMC)
PROGRAM MANAGER: Hoar Program Management (HPM)
CONTRACTOR: TBD

SCOPE OVERVIEW:
 Bid Package #7

(July 2018-July 2019):
 4 Classroom Addition, Expanded Cafeteria, Serving and Kitchen Upgrades,
 Roofing Upgrades, Electrical Upgrades, Intercom/Security(Other).



CONTRACT RECAP:	Start	Executed CO	Projected Finish
• Contract Amount	TBD	TBD	TBD
• Contract Schedule	TBD	TBD	TBD

TOTAL PROJECT BUDGET:
Construction Budget: \$2.6MM
Construction Contract: TBD

ANTICIPATED COMPLETION DATE:
08/01/2019

ACHIEVEMENTS:
<ul style="list-style-type: none"> ✓ State Board of Education Approval – GMC Agreement ✓ Geotechnical Analysis ✓ Site/Boundary Survey ✓ Schematic Design Submittal to Alabama Building Commission ✓ Alabama Building Commission Schematic Approval ✓ Schematic Budget Check

NEXT STEPS:
<input type="checkbox"/> Planning Commission Submittal
<input type="checkbox"/> Preliminary Design Submittal
<input type="checkbox"/> Constructability Review
<input type="checkbox"/> Preliminary Budget Check
<input type="checkbox"/> Final Design Submittal

RISKS/URGENT NEEDS:
<input type="checkbox"/> N/A

Milestone Delivery Dates:

