

## Proposed Bond Projects Design & Construction Schedule

December 2017	Secure topographical surveys of high school and elementary sites
January 2018	Organize District 'Design Teams' to work with architects Elementary Design Team Middle School/High School Design Team
February – March 2018	Architect field verify existing building conditions/draw base plans Architect prepare District Design Teams for Programming
March 2018	Architect detailed programming of building spaces/needs
April – May 2018	<b>Schematic Design – 2 Teams</b> Initial design concepts developed with District Design Teams Cost estimating by construction manager
June – August 2018	<b>Design Development – 2 Teams</b> Detailed design development with District Design Teams Cost estimating by construction manager Final design approvals
September – December 2018	<b>Construction Documents – 2 Teams</b>
November 2018	Complete Elementary Documents
December 2018	Complete MS/HS Documents
December 2018	Collection of school bond debt levy begins
December 2018	Bid Elementary Projects
January 2019	Bid MS/HS Project
March 2019	<b>Start Construction – all additions</b>
August 2019	<b>Complete Elementary Additions – Occupancy</b>
June – August 2019	Interior Remodel MS/HS – Phase 1
June – August 2020	Interior Remodel MS/HS – Phase 2
August 2020	<b>Complete all MS/HS Construction – Occupancy</b>