



# Owosso Public Schools

## Weekly Update Construction Activities – June 14<sup>th</sup>, 2019:

*Please note that due to weather challenges (ice and frigid temperatures in the winter months and excessive rain this spring) our project timelines are slightly behind schedule.*

### Upcoming Activities / Dates

- Elementary electrical work / power shut-downs – tentatively scheduled for July 15<sup>th</sup> – July 17<sup>th</sup>.
- Elementary Schools – Final Walk Through / Punch List Reviews (Bryant – tentatively scheduled for 8/1/19; and Central & Emerson are tentatively scheduled for 8/9/19.)

### Bryant Elementary

- Prep for the electrical service work was completed this week.
- Piping for the hot water heater and mop sinks was completed this week.
- The hot water heater was installed.
- Roof metal / fascia was completed this week.
- The food service equipment hood and exhaust was installed.
- Grading for sidewalks will start next week.
- Piping for the toilets will begin next week.

### Central Elementary

- Window infills are complete.
- Metal fascia at the roofline is nearing completion.
- Prep for electrical service work was completed this week.
- Painting is ongoing.
- The ceiling grid is being installed.
- The food service equipment hood and exhaust was installed.
- Will prep and pour the transformer pad next week.
- Site work and utility tie-ins will start next week.
- Grading for sidewalks will start next week (after Bryant's work is complete).

### Emerson Elementary

- EIFS work is complete.
- Brick washing has started.
- Finished prep work for the electrical service.
- Will prep and pour the transformer pad next week.
- Window frames are on site and will be installed soon.

### 6-12 Campus

- Backfilling of the new gym foundations on the west side is complete.
- The temporary firewall around the existing HS gym is complete.

# Central Elementary





**Bryant Elementary**



**Emerson Elementary**



**Emerson Elementary**