



Owosso Public Schools

Weekly Update Construction Activities – June 21st, 2019:

Please note that due to weather challenges (ice and frigid temperatures in the winter months and excessive rain this spring) our project timelines are slightly behind schedule.

Bryant Elementary

- The site is being prepped for new sidewalks.
- Will start pouring new sidewalks next week.
- Final polishing of the floor will start next week.

Central Elementary

- The diffusers were connected to the ductwork.
- Final painting is ongoing.
- Caulking is complete.
- Gas line tie-in is scheduled for next week.
- Sitework prep will start next week.

Emerson Elementary

- Blockfill (painting) started this week.
- Windows will be installed.
- Fascia work has started.
- The conduit for power to the pavilion is complete.

6-12 Campus

- Excavation for the Performing Arts Center foundations started this week – despite the muddy mess.
- Excavation for the Middle School connecting corridor foundations also started this week.

6-12 Campus



Bryant Elementary



Emerson Elementary



Central Elementary

