

Bradley County School District
 Energy Systems Group, LLC
Energy Project - Scope Tracking Sheet

5/1/17

* Segments of work completed since last update.

School	Lighting Retrofits Interior	Lighting Retrofits Exterior	Water Conservation Retrofits	HVAC	Controls - Upgrades	Controls - Enerfit	Controls - Refrigerant Monitoring	Controls - Indoor Air Quality	Controls - Energy Mgmt for PCs	Building Envelope
Submittals Sent										
Submittals Approved										
Background Checks										
Updated Plan / Schedule										
Black Fox Elementary			P							
Bradley County Central High	In Progress	In Progress	P							
Central Office Annex	*	*								
Central Office Building	In Progress	In Progress	P							
Charleston Elementary	*	*	P							
Goal Academy			P							
Hopewell Elementary			P							
Lake Forest Middle School	In Progress	In Progress	P							
Maintenance Building	In Progress	In Progress								
Michigan Avenue Elementary			P							
North Lee Elementary	P	P	P							
Oak Grove Elementary			P							
Ocoee Middle School	*	*	P							
Park View Elementary	*	*	P							
Prospect Elementary General	In Progress	In Progress	P							
Prospect Elementary Bard Units										
Taylor Elementary	P	P	P							
Valley View Elementary	In Progress	In Progress	P							
Walker Valley High School			P		In Progress		In Progress			
Waterville Elementary			P							

Status ----->

P = Planned

In Progress

Complete

No Work

5/1/17

* Segments of work completed since last update.

School	Window Replacements	Window Abatement Support	Window Environmental Support	Suspended Ceiling Upgrades	Kitchen Upgrades - Dishwashers	Kitchen Upgrades - Cooking	Kitchen Upgrades - Hoods	Utility Sub Metering - Electric	Utility Sub Metering - Water	Computerized Maintenance Management
Submittals Sent										
Submittals Approved										
Background Checks										
Updated Plan / Schedule										
Black Fox Elementary										In Progress
Bradley County Central High	P	P	P				P			In Progress
Central Office Annex										In Progress
Central Office Building										In Progress
Charleston Elementary	P	P	P	P			P			In Progress
Goal Academy										In Progress
Hopewell Elementary										In Progress
Lake Forest Middle School										In Progress
Maintenance Building										In Progress
Michigan Avenue Elementary										In Progress
North Lee Elementary	P	P	P				P			In Progress
Oak Grove Elementary										In Progress
Ocoee Middle School										In Progress
Park View Elementary										In Progress
Prospect Elementary General				In Progress						In Progress
Prospect Elementary Bard Units										
Taylor Elementary							P			In Progress
Valley View Elementary							P			In Progress
Walker Valley High School										In Progress
Waterville Elementary										In Progress

Status ----->

P = Planned

In Progress

Complete

No Work