

Current work:

1. The Ag Shop PEMB has metal building wall panels and metal roof in place. Exterior doors, garage doors, gutters and down spouts are in place.
2. CMU walls with interior doors, frames and aluminum windows have been set.
3. Block filler is being applied on the CMU walls ready to take on paint.

